BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Asphalting to synikavihara layout cross roads in Chowdesh ward no -02 of yelahanka Sub division.**
2	Sanctioned Estimate No. And Date	~~No- BBMP/CE/TA/yelahanka/PRN/321/2019-20~~ dt- No- BBMP/CE/AS/yelahanka/PRN/183/19-20 d
3	Name of the Contractor	**Sri G venkategowda.**
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	20-6-2020
6	Date of Completion:	10-7-2020
7	Measurment Recorded	10-7-2020
	M.B No	4669
	Page No	466895 to 466899
	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	RAJANI KANTH.M.M.L.I
	2) Asst. Engineer	CHANDRAKANTHA RAJU-P.A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings

ertified that the above work has been completed with in the stipulated time Snoted in entrustm

ertified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINI
SUB - DIVISION
BRUHAT BANGALORE MAHAN